

ATTACHMENT 2 (for January 17, 2013 Board Meeting)

**Contract 05-147-2M**, HVAC Improvements at Stickney WRP. The contractor is currently working on preliminary punch list items, completing steel work at the post building and working to have the equipment ready to be turned over for 60 day tests. The latest delays on the Contract have been due to a problem with the contractor making modifications to some of the equipment control systems after the equipment was tested. The Contract is approximately 98 % complete and final completion is expected in the third quarter of this year.