

ATTACHMENT 2 (for April 17, 2014 Board Meeting)

Contract 08-171-3P Westside Imhoff Battery A and Skimming Tank Demolition SWRP. Field work is completed. The board of commissioners approved an \$8 million extra to this contract because the solids in the tanks were more difficult to remove than could be anticipated by the contractor. This work also required the contract to be extended to account for this difficulty. Final close-out is pending the resolution of various claims and credits, and is expected by the second quarter of 2014.

Contract 10-185-3E Pump and Blower Medium Voltage Switchgear Replacement at Stickney WRP. The delays on this contract were due primarily to an electrical duct bank not shown on the contract documents. Major modifications to the switchgear building were required. The majority of the field work is complete, and this contract is moving toward final close-out, which is anticipated by the second quarter of 2014.

Contract 09-365-5F Heritage Park Flood Control Facility. Work at Heritage Park is approximately 83% complete. Flood storage Basins A, B, C, D and E are substantially complete. The largest basin, Basin F, and the associated pump station, are nearing completion. The ball field area, including the concession building, has been completed and turned over to the Wheeling Park District. The major reason for the current delay was the unusually cold winter which prevented the completion of earthwork. Work will continue on the remaining site and park amenities as weather permits. It is anticipated that this contract will be completed in summer 2014.

Contract 06-363-3P Gloria Alitto Majewski Reservoir Repair and Rehabilitation North Service Area was completed in 2013. Final payment was processed to the contractor in March 2014.