

ATTACHMENT 3 (for October 16, 2014 Board Meeting)

91-177-CE, Distributed Control System for MSPS and other remote sites. The majority of the contract work has been completed. The final main raw sewage pump is being cut over to the new equipment and should be completed by mid-October. The remaining remote sites are in the testing phase. Substantial completion is expected by the end of this year.

12-368-2S, Upper Des Plaines 20C Rehabilitation, NSA. This contract is substantially complete and we have beneficial use of the rehabilitated sewer. Site restoration and landscaping is all the work that remains. Final completion is expected by the end of this year.