

ATTACHMENT 3 (for November 20, 2014 Board Meeting)

91-177-CE, Distributed Control System for MSPS and other remote sites. The majority of the contract work has been completed. The final main raw sewage pump cut over to the new equipment has been completed. The remaining remote sites are in the testing phase. Substantial completion is expected by the end of this year.

09-365-5F, Heritage Park Flood Control Facility. All flood control work is completed and we have beneficial use of the reservoir. Site restoration and landscaping is all the work that remains. The contractor is required to maintain the plantings throughout a three year establishment period, after which Wheeling Park District will take over the maintenance of the landscaping. The contract will remain open until that period is over.

08-530-3P, Digester Facility Improvements Hanover Park and Egan WRPs. All work for this contract is complete and the contract has been close-out.

08-170-3D, Office, Shop, & Storage Facility Service Tunnel Rehabilitation (RE-BID). All contract work is expected to be completed by the end of November, 2014. Final completion is expected in January, 2015. The District is receiving beneficial use of the facilities.