

ATTACHMENT 3 (for May 21, 2015 Board Meeting)

06-494-3P, Centrifuge Building and Sludge Loading System Upgrades, EWRP and HPWRP. The wiring and control changes (RFQ-015) and Disconnect Switches for Valve Actuators (RFQ-16) have delayed the required shutdown of the existing facilities. The startup of the Dewatering Facility is expected in early June 2015 and projected substantial completion is in August, 2015.

08-171-3P, Westside Imhoff Battery A and Skimming Tank Demolition, SWRP. The contract work was completed on July 8, 2014. This contract is in final close out. The final payment has been delayed pending receipt of final documentation from the contractor, which has now been received. The final payment is currently in process.