

(March 15, 2018 Board Meeting)

Attachment 2
CO Status Report February 2018

15-120-3P, Conversion of OLD GCTs to WASSTRIP Process. Pipe hangers/supports are 95% installed. RFQ-18 (24 VDC Power for AIT-3424/3423 and FIT-0200) is awaiting pricing from the Contractor, and various electrical items remain to be completed. The Contractor has contacted vendors to schedule training and calibration of equipment/instrumentation prior to commissioning. Commissioning is anticipated to occur the first week of April with close out to proceed thereafter.

16-268-2V, Industrial Waste Division (IWD) and Construction Office Renovation at the Calumet WRP. Recent delays on this project have been due to CCO-006 (Plumbing Changes) and CCO-007 (Rerouting of Electrical Conduit). The flooring system could not be installed until work under these two change orders was completed; however, during the change order process, the Contractor continued working on other portions of the project that were not related to the flooring system, such as drywall, HVAC piping and ductwork, roofing, and glass installation. The flooring system was finally completed on Thursday 3/1/18 and successor activities commenced thereafter. Substantial completion of the project is anticipated in the second quarter of the year.