

(February 20, 2020 Board Meeting)

Attachment 2
CO Status Report January 2020

09-182-3E, D799 Switchgear Replacement, SWRP. The contract was awarded on January 6, 2016, with an original contract completion date of January 4, 2019. Due to difficulty in obtaining Stickney WRP process shutdowns, the contractor was granted a time extension with a new contract completion date of November 18, 2019. Substantial completion was achieved on October 2, 2019, and all 60-day tests were completed successfully. The contractor is working on punch-list and close-out items, and final completion is expected by the middle of this year.

17-276-3D, Structural Repairs and Roofing Replacement at 95th Street Pumping Station, CSA. Phase 1 roof replacement was completed on November 27, 2019. Phase 2 roof demolition and replacement work is currently scheduled to begin in June 2020. The contract is currently ahead of schedule and due for completion on December 21, 2020.