

ATTACHMENT 2

Contract 02-110-2E Electrical System and Conduit & Cable Replacement, All field work is completed. Final close-out has been delayed due to disputed extra work claims. It is expected that these outstanding issues should be resolved within the next month and the contract will be closed out thereafter.

Contract 91-177-CE Distributed Control System for Solids Processes at SWRP, The main reason for delays on this contract has been the inability to get shutdowns of our plant facilities for the installation of the DCS equipment. These shutdowns are extremely weather dependent and have been scheduled and cancelled multiple times due to weather issues. It is estimated that this contract will be completed within the first quarter of 2014.