

Client : 100
 Report Name: ZRP1_CPNRSE_ORDER_103
 Requester : HRVZMLBY

PO No. : 5000954
 Tracking No. : BNG072203P
 Vendor No. : 6001255

Change Order Log Report

System: HD
 01/25/2010 10:37:0
 Page: 1

Original Value: 228,474,000.00
 Approved Value: 228,812,906.06
 Current Value : 228,812,906.06

Change Number	Text	Value	Initiator	Date	File Letter	CR #	Board Approval	Status	Approver	Seq. No.	Change Number	Object Class
0001	Use Deparixok Couplings in lieu of Field Welding Joints	19,564.99 DEC	MCUIRBC	07/01/2009	00198	007	X	Approved	USPMLNC	0001	3507408	ENGINEER3 M1_SERVICE
0002	Remove Additional Spoil in Lagoon 9	122,236.88 INC	MCUIRBC	07/01/2009	00179	002	X	Approved	USPMLNC	0001	3507408	ENGINEER3 M1_SERVICE
0003	Overhead Steam Line Pier No. 17 Rerouting	2,776.59 DEC	MCUIRBC	07/08/2009	0369	004		Approved	USNDEPUBU	0002	3514522	ENGINEER3 M1_SERVICE
0004	Revisions to the Design of the Air Release Valve Vault	4,307.15 INC	MCUIRBC	08/10/2009	0607	005		Approved	USNDEPUBU	0003	3544925	ENGINEER3 M1_SERVICE
0005	Power Correction at the New East Gate at OWR	42,092.88 INC	MCUIRBC	09/08/2009	0709	020	X	Approved	USPMLNC	0004	3574074	ENGINEER3 M1_SERVICE
0006	Use of CR-7 Backfill Material in lieu of CR-6 Backfill	7,683.55 DEC	MCUIRBC	09/22/2009	0708	032	X	Approved	USNDEPUBU	0005	3588643	ENGINEER3 M1_SERVICE
0007	Install Revised Temporary Roadway at the East Gate House	16,805.24 INC	MCUIRBC	09/22/2009	0609	009	X	Approved	USNDEPUBU	0005	3588644	ENGINEER3 M1_SERVICE
0008	Reinforcement of Electrical & Mechanical Room Slab	11,250.03 INC	MCUIRBC	09/22/2009	0636	016	X	Approved	USNDEPUBU	0005	3588643	ENGINEER3 M1_SERVICE
0009	Install 8 Micropiles in Place of 8 Auger Piles	73,000.00 INC	MCUIRBC	09/22/2009	0734	018	X	Approved	USNDEPUBU	0005	3588644	ENGINEER3 M1_SERVICE
0010	Drill 9 Tie-Backs at a Steeper Angle of Indication	10,960.44 INC	MCUIRBC	09/22/2009	0690	030	X	Approved	USNDEPUBU	0005	3588643	ENGINEER3 M1_SERVICE
0011	Revise Beams and the Lower Openings in the Gate Bldg	2,517.22 INC	MCUIRBC	09/22/2009	0789	023		Approved	USNDEPUBU	0005	3588643	ENGINEER3 M1_SERVICE
0012	Revise Floor Opening in Gate Building	7,928.16 INC	MCUIRBC	10/01/2009	0812	012		Approved	USNDEPUBU	0006	3599652	ENGINEER3 M1_SERVICE
0013	Remove & Replace Grounding Cable	2,532.36 INC	MCUIRBC	10/16/2009	0878	048		Approved	USNDEPUBU	0007	3632940	ENGINEER3 M1_SERVICE
0014	Provide Additional Expansion Joint in Tunnel A	6,603.74 INC	MCUIRBC	10/21/2009	0901	031		Approved	USNDEPUBU	0008	3637272	ENGINEER3 M1_SERVICE
0015	Under-slab drain pipping shown on PB-214 and PB-216	3,819.88 INC	MCUIRBC	11/13/2009	0982	021		Approved	USNDEPUBU	0009	3661575	ENGINEER3 M1_SERVICE
0016	Revise the Design of a Section of Phase 2 Parking Area	3,783.47 INC	MCUIRBC	11/17/2009	1002	067		Approved	USNDEPUBU	0010	3665723	ENGINEER3 M1_SERVICE
0017	Remove & Dispose of Unknown Existing Buried General Footings	5,049.05 INC	MCUIRBC	11/17/2009	1008	069		Approved	USNDEPUBU	0010	3665724	ENGINEER3 M1_SERVICE

12,984.90
 + 155,950.49
 = 228,935.39

