

ATTACHMENT 3 (for September 18, 2014 Board Meeting)

07-162-2S, Westdale Gardens Pumping Station & Force Main, SSA, Northwest 8A Ext. A. This contract reached its final completion on December 27, 2013. "As-Built" Drawings are 99% complete and "As-Built" Work Schedule will be submitted once the contractor's time extension request is submitted, reviewed, and responded to. It is estimated that this contract will be closed out by the end of this year.

91-177-CE, Distributed Control System for MSPS and other remote sites. The majority of the contract work has been completed. The final main raw sewage pump is being cut over to the new equipment and should be completed by mid-October. The remaining remote sites are in the testing phase. Final completion is expected by the end of this year.

09-365-5F, Heritage Park Flood Control Facility. All flood control work is completed and we have beneficial use of the reservoir. Site restoration and landscaping is all the work that remains. Final completion is expected by the end of this year.