

(December 19, 2019 Board Meeting)

Attachment 2  
CO Status Report November 2019

**15-124-3P, Conversion of Two Gravity Concentration Tanks to Primary Sludge Fermenters, SWRP.** The contract was awarded on October 3, 2017, with a contract completion date of October 2, 2018. This contract has 4 separate projects. Installation of a gas detection system in the gravity thickening building is complete. Upgrade of the digester gas hydrogen sulfide removal vessel is complete. Installation of a carbon fermentation system is complete. Installation of digester gas moisture removal system is on hold for approval of a few minor electrical change orders.

**14-108-5F Streambank Stabilization Projects for Addison Creek, SSA.** The contract was awarded on December 21, 2018, with a contract completion date of December 20, 2022. Substantial Completion is anticipated to be reached on January 10, 2020. The anticipated substantial completion date is delayed 20 days due to a change in material for the installation of new guardrail at North Riverside. Following Substantial Completion, the project will continue into a 3-year period for planned maintenance and monitoring of native vegetation prior to Final Completion. Final Completion is currently anticipated to be reached on January 9, 2023.