

(December 1, 2022 Board Meeting)

Attachment 2  
CO Status Report October 2022

**18-277-3M, Digester Sludge Heating System Upgrades and Boiler Removal, CWRP.**  
The contract was awarded on December 19, 2019. The contract final completion date is January 19, 2023. This project includes removal of sludge heating boiler systems and installation of steam-to-hot water heat exchanger systems at the Digester Complex. The contract is substantially complete.

**19-542-3MR, Central Boiler Facility and Electrical Updates, HPWRP, Rebid.**  
The contract was awarded on November 18, 2021. This project will remove two natural gas boilers and provide five new boilers (two natural gas and three digester gas/natural gas) in the Pump and Blower Building. Five digester gas/natural gas boilers will be removed from the Digester Complex. The project is currently 249 days behind schedule.