

Attachment 1
Status Report 11-187-3, Addison Creek Channel Improvements, SSA
April to June 2025

| Contract 11-187-3F, Addison Creek Channel Improvements, SSA, P.O. No. 4000103, Judlau Contracting, Inc. | | | | |
|--|----------------------------|--------------------------------|---|---|
| Change Order Description | Change Order Amount | Original Contract Value | Previous Cumulative Contract Change Orders | Contract Value as of June 30, 2025 |
| CO-21 Existing Manhole location in Reach 1 at 45th Ave (RFI - 86) | -\$1,278.93 | \$77,297,500.00 | \$310,649.72 | \$77,840,674.29 |
| CO-25 Additional East Bank Stabilization Measures at Reach 9 (RFI - 93) | \$30,925.15 | \$77,297,500.00 | \$309,370.79 | \$77,840,674.29 |
| CO-31 Additional Channel Improvements in Reach 1 from Hirsch Terrace to Hirsch Street | \$65,634.31 | \$77,297,500.00 | \$340,295.94 | \$77,840,674.29 |
| CO-32 Reach 9 Ditch on South Bank (RFI-115) and Headwall @ STA 30+69 (RFI - 117) | \$53,255.42 | \$77,297,500.00 | \$405,930.25 | \$77,840,674.29 |
| CO-33 Potential Fall Hazard Locations - Fencing (RFI - 110) | \$49,827.42 | \$77,297,500.00 | \$459,185.67 | \$77,840,674.29 |
| CO-11 Utility Takeoff Inconsistencies | \$34,161.20 | \$77,297,500.00 | \$509,031.09 | \$77,840,674.29 |