

(June 20, 2019 Board Meeting)

Attachment 2
CO Status Report May 2019

04-128-3P, Westside Primary Settling Tanks 1-9 and Aerated Grit Facility, SWRP. The contract was awarded on December 23, 2014, with a contract completion date of April 6, 2018. Substantial Completion was reached on December 4, 2018, and the facility 60-day operation test was projected to end on February 5th, 2019. However, the production and processing of grit and sludge encountered difficulties such as faulty components of the turbo blowers, sludge escaping the vent line, and the grit classifiers overflowing. The corrective work and change orders are being implemented. The restart of the facility 60-day operation test commenced on June 5, 2019. Operational problems within Stickney WRP prevented the restart from occurring sooner.