

(February 20, 2025, Board Meeting)

Attachment 2  
Status Report 11-187-3F, Addison Creek Channel Improvements, SSA  
October to December 2024

**11-187-3F, Addison Creek Channel Improvements, SSA.** The contract was awarded on July 13, 2023, with a start date of August 10, 2023, and a contract completion date of August 8, 2026. Work continues with drilled shaft and retaining wall installation in Reach 2 as well as excavation and gabion installation in Reaches 3 and 9. Preparatory utility work also continues in Reaches 1 and 6. CO-13 is an extra for work required to field locate an existing gas main, which includes water control, traffic control, and hydro excavation. CO-14 is an extra to provide additional guardrails for Reaches 7 and 8 to address concerns from the Village of Westchester that residents may accidentally back their vehicles into the creek without the additional guardrails. CO-18 is an extra to the contract to manage additional overburden soil discovered along the banks of Reach 3 within the Union Pacific Railroad Yard. The project is currently 297 days behind schedule with an estimated final completion date of June 1, 2027. The ongoing delays are being discussed with the contractor to determine how much delay can be mitigated with revisions to contractor's construction schedule.

For more detail information on the construction, please visit the contractor's public information website at <https://judlau-addisoncreek.com/index.php/news/>.