

(January 21, 2021 Board Meeting)

Attachment 2
CO Status Report December 2020

18-277-3M, Digester Sludge Heating System Upgrades and Boiler Removal. The Contract is currently about 37 days behind schedule. Projected final completion date is February 23, 2023. Cluster 2 has been shut down and the digesters have been cleaned. Overhead steam line will be pressure tested this week. Protective coating work in all Cluster 2 digesters is complete. Cluster 2 sludge heat exchangers are installed.

14-252-5F, Flood Control Project on Natalie Creek in Oak Forest and Midlothian, CSA. The Contract is currently 167 days behind schedule as of 12/31/2020, per Schedule Update SU16-R0. The Original Final completion date was 09/25/2020. With 74 days extension granted (TER-2) the new Final Completion date is 12/08/2020. The work is now projected to be completed on May 24, 2021, per the latest schedule update and the Engineer's estimate. The last Culvert installation (5 of 5), on 149th and Kilpatrick, in Midlothian, is completed. Removal and Replacement of Asphalt was started, but not completed due to winter restrictions. Grading and Improvement of the last Detention Basin (3 of 3), on 149th and Kilpatrick, in Midlothian, was near completion, except for seeding and vegetation which is delayed due to winter restrictions. As a result of the timing of this work, vegetation, seeding, landscaping and final restoration work will be delayed until spring.

17-844-3P, Furnish and Install Odor Control System, CWRP, HPWRP, and KWRP. The Contract is currently 287 days behind schedule. Final completion date is now June 10, 2021 per the latest schedule update and the Engineer's estimate. Most of the odor control equipment has been installed at Calumet. Contractor is making final tie-ins to new odor control equipment at Hanover Park.