

(August 14, 2025, Board Meeting)

Attachment 2
Status Report 11-187-3F, Addison Creek Channel Improvements, SSA
April to June 2025

11-187-3F, Addison Creek Channel Improvements, SSA. The contract was awarded on July 13, 2023, with a start date of August 10, 2023, and a contract completion date of August 8, 2026. In March 2025, a time extension request (TER-1) in the amount of 297 days was granted, revising the contract completion date to June 1, 2027. Work continues with retaining wall installations in Reaches 1 and 2, excavation and gabion installations in Reaches 3 and 8 and utility work in Reaches 2 and 6. CO-21 is a credit for modifications related to a water main relocation in Reach 1 at 45th Avenue in Northlake due to a change in existing conditions. CO-25 is an extra for additional streambank stabilization measures in Reach 9 required at two steep locations in Broadview at 21st Street and 19th Street. CO-31 is an extra for additional streambank stabilization measures to extend Reach 1 improvements to address erosion issues just south of the Hirsch Street Bridge. CO-32 is a net extra required to repair a portion of an existing storm sewer that had been displaced due to a failing headwall and to extend a drainage ditch to the creek to prevent erosion of the new channel improvements. CO-33 is a net extra to provide fall protection along the top of the soldier pile walls in locations where the public has access near the top of the walls. CO-11 is a net extra required to adjust the quantity and sizes of utility structures as necessary to connect to existing utility systems due to differing field conditions. The project is currently 39 days ahead of schedule with an estimated final completion date of April 23, 2027.

For more detailed information on the construction, please visit the contractor's public information website at <https://judlau-addisoncreek.com/index.php/news/>.