

(October 18, 2018 Board Meeting)

Attachment 2
CO Status Report September 2018

04-128-3P, Westside Primary Settling Tanks 1-9 and Aerated Grit Facility, SWRP. Awarded on December 23, 2014, with an anticipated completion date of April 6, 2018. The current completion date is anticipated to be December 20, 2018. All structures have been constructed. Equipment startup, functional testing and training is underway. A 72-hour Westside Plant shutdown was recently granted to remove a brick wall that was encountered when constructing the connection from the effluent channel into one of the new aerated grit influent conduits. The wall removal is now complete. Additional work is required to complete DCS integration and to revise the existing low voltage switchgear interlocks to prevent the shutdown of downstream equipment under Contract Change Order CCO-143. Final completion is anticipated in January 2019, but it is expected that flow to and beneficial use of the facility will be achieved before the end of this year.