

Attachment 1
Status Report 11-187-3F, Addison Creek Channel Improvements, SSA
April to June 2026

Contract 11-187-3F, Addison Creek Channel Improvements, SSA, P.O. No. 4000103, Judlau Contracting, Inc.				
Change Order Description	Change Order Amount	Original Contract Value	Previous Cumulative Contract Change Orders	Contract Value as of June 30, 2026
COR-74 Reach 6 Lift Station 8' PVC Coated Chain Link Fence (COR to correct NIF unit price used in COR12)	\$4,805.42	\$77,297,500.00	\$1,451,994.54	\$79,765,801.00
COR-67 HMA Thickness & Pavement Striping (RFP-14) - Reach 1, 2, 5, 6, 7 & 8	\$461,624.33	\$77,297,500.00	\$1,456,799.96	\$79,765,801.00
CO-75 Incremental Unit Cost of Estimated Rock Drilling & Reduction of Soil Drilling for Wall-1 - Counter Proposal	\$95,484.47	\$77,297,500.00	\$1,918,424.29	\$79,765,801.00
CO-77 Reach 3 JKS Property Bank Erosion- RFP-43 (RFI-220)	\$19,104.99	\$77,297,500.00	\$2,013,908.76	\$79,765,801.00
CO-83 Reach 6 Bellwood Lift Station Power Supply Remaining Amount	\$4,480.95	\$77,297,500.00	\$2,033,013.75	\$79,765,801.00
CO-84 Reach 7 - Install Sod in Lieu of Turf Seed at Norfolk Park	\$11,976.53	\$77,297,500.00	\$2,037,494.70	\$79,765,801.00
CO-87 Reach 2 Existing Fence Conflict with Proposed 6' Chain Link Fence (RFI-257)	\$1,196.21	\$77,297,500.00	\$2,049,471.23	\$79,765,801.00
CO-88 48" Concrete Top and Open Lid on Reach 2 Manhole (RFI-236/RFP-45)	\$3,205.54	\$77,297,500.00	\$2,050,667.44	\$79,765,801.00
CO-82 Handrails at Reach 8 and 3	\$4,158.00	\$77,297,500.00	\$2,053,872.98	\$79,765,801.00
CO-79 Changes in Lift Station Equipment Pad Layout for Reach 2 (RFP-33/RFI-156)- Fence and Concrete	\$55,335.69	\$77,297,500.00	\$2,058,030.98	\$79,765,801.00
CO-71 Reach 2 - Changes in Lift Station Equipment Pad Layout for Reach 2 (RFI-156/RFP-33)	\$194,700.00	\$77,297,500.00	\$2,113,366.67	\$79,765,801.00

Attachment 1
Status Report 11-187-3F, Addison Creek Channel Improvements, SSA
April to June 2026

Contract 11-187-3F, Addison Creek Channel Improvements, SSA, P.O. No. 4000103, Judlau Contracting, Inc.				
Change Order Description	Change Order Amount	Original Contract Value	Previous Cumulative Contract Change Orders	Contract Value as of June 30, 2026
CO-90 Reach 2 NCL Reinstall Baskets to Accommodate the Revised 36" RCP Alignment at MH 2-12	\$2,823.56	\$77,297,500.00	\$2,308,066.67	\$79,765,801.00
CO-73 Reach 1 Conduit Attached to the Guardrail (RFP-41/RFI - 215)	\$19,027.71	\$77,297,500.00	\$2,310,890.23	\$79,765,801.00
CO-89 Reach 1 - Fence Shift Along with Additional Removal and Installation of Fence (RFP-48/RFI-240)	\$13,130.81	\$77,297,500.00	\$2,329,917.94	\$79,765,801.00
CO-93 Cutting of Piles for Wall1 in Reach 1	\$11,250.16	\$77,297,500.00	\$2,343,048.75	\$79,765,801.00
CO-92 Reach 1 Wall 1 Void Between East End Wall Section and Existing Mannheim Bridge Abutment (RFP-51)	\$2,095.75	\$77,297,500.00	\$2,354,298.91	\$79,765,801.00
CO-94 Reach 2 Lift Station Steel Deck Post Concrete Foundations	\$12,422.85	\$77,297,500.00	\$2,356,394.66	\$79,765,801.00
CO-95 Reach 1 Existing Storm Drainage at Wall 2 Near Ross & Jack's Property (RFP-47/RFI - 243)	\$27,335.40	\$77,297,500.00	\$2,368,817.51	\$79,765,801.00
CO-72 Reach 9 Additional Rip Rap for Erosion Control - RFP 40 (RFI-207)	\$72,148.09	\$77,297,500.00	\$2,396,152.91	\$79,765,801.00