

Attachment 3

Summary Report on Time Extension Requests (TER) Authorized by the Director of Engineering for Contract 11-187-3F, Addison Creek Channel Improvements from January to March 2025

Contract Number	Contract Name	Vendor Name	Description	Time Extension (in Days)	Original Contract Duration	Current Substantial Completion Date
11-187-3F	Addison Creek Channel Improvements	Judlau Contracting, Inc.	TER 1 Project Delays Through December 1, 2024	297	1095	6/15/2026