

(March 19, 2026 Board Meeting)

Attachment 2
CO Status Report February 2026

18-148-3P - Digester Rehabilitation and Gas Piping Replacement - Phase II, Stickney Water Reclamation Plant. The contract was awarded on November 16, 2023, with a start date of December 22, 2023. Time extension TER-2 added 139 calendar days to the original project duration extending the contract completion date to May 7, 2030. Change Order CO-27 is a net credit for furnishing and installing 12 explosion proof receptacles and associated conduit and wire. Blank cover plates were also added to the openings on the light poles where the deleted receptacles would have been installed. The project is currently 332 days behind schedule with an estimated final completion date of April 4, 2031.

19-083-3P – Upgrade Wilmette Lift Station, NSA. The contract was awarded on March 7, 2024, with a start date of April 2, 2024, and a contract completion date of April 1, 2025. Change Order CO-5 is a net credit to eliminate electrical components for the heat trace system that the manufacturer determined were not necessary for the installation. Change Order CO-8 is a net extra to replace two circuit breakers to bring them into compliance with the short-circuit current rating required for the new dual pump system. The project is currently 556 days behind schedule with an estimated final completion date of October 9, 2026.

19-155-3MR – Boilers 3, 4, 5, and MCC Replacement, Stickney Water Reclamation Plant, Rebid. The contract was awarded on May 4, 2023, with a start date of May 25, 2023, and a contract completion date of November 21, 2025. Change Order CO-12 is a net extra for work required to modify the planned permanent piping installation (feedwater piping, natural gas piping, and pipe supports) for the temporary boiler to provide adequate clearance for a forklift to safely transport pallets of bagged salt to the water softeners located in the Central Boiler Facility. The project is currently 753 days behind schedule with an estimated final completion date of January 11, 2028.

06-360-3SR – Upper Des Plaines Intercepting Sewer 14B Rehabilitation, NSA, Rebid. The contract was awarded on June 15, 2023, with a start date of July 11, 2023, and a contract completion date of May 25, 2026. Change Order CO-18 is a net extra in the amount of \$8,580.00 to install a temporary concrete pavement patch in Old Willow Road above the manhole opening at Sta. 137+24, to comply with Illinois Department Of Transportation permit requirements. The project is currently 38 days behind schedule with an estimated final completion date of May 25, 2026.

11-187-3F - Addison Creek Channel Improvements, SSA. The contract was awarded on July 13, 2023, with a start date of August 10, 2023, and a contract completion date of August 8, 2025. A time extension (TER-1) in the amount of 297 days was granted, revising the contract completion date to June 1, 2026. Change Order CO-70 is an extra to restore a double gate on a chain link fence owned by the Village of Melrose Park that was removed in order to complete the channel improvements. The project is currently 45 days behind schedule with an estimated final completion date of July 16, 2027.