

(April 16, 2026 Board Meeting)

Attachment 2
CO Status Report March 2026

14-253-5FR – Flood Control Project on Midlothian Creek in Robbins, Illinois. The contract was awarded on July 11, 2024, with a start date of July 25, 2024. The project reached substantial completion on November 20, 2025. The base contract work, except for some punch list items, is completed. Punch list items are being completed as weather allows. Work for change order CO-33 including the installation of an additional guardrail on 137th Street and Utica Avenue, and a pedestrian handrail along the low flow structure in stormwater park, will likely be done in late spring. The current projected completion date is November 19, 2028, which is when the maintenance period will be complete.

11-187-3F – Addison Creek Channel Improvements, SSA. The contract was awarded on July 13, 2023, with a start date of August 10, 2023, and a contract completion date of August 8, 2025. A time extension (TER-1) in the amount of 297 days was granted, revising the contract completion date to June 1, 2026. Change Order CO-78 is an extra for railroad flagging required during work performed within the Union Pacific Railroad Proviso Yard in Reach 3. This change order includes the amount that exceeded the available budget under Allowance Item F. The project is currently 66 days behind schedule with an estimated final completion date of August 6, 2027.