

## Attachment 3

Summary Report on Time Extension Requests (TER) Change Orders on Contracts with 5% Contingency Authorized by the Director of Engineering for May and June 2023

Contract Number	Contract Name	Vendor Name	Description	Time Extension (in Days)	Original Contract Duration	Current Substantial Completion Date
13-248-5F	Streambank Stabilization Project on Melvina Ditch in Oak Lawn and Chicago Ridge, CSA	Rausch Infrastructure, LLC	TER-1 FC-6 Stop Work Order 6613 W. 95th St Easement	24	550	9/29/2023
			TER-2 Time Extension Request - Sanitary Lift Station Redesign	204		
			TER-3 Time Extension Request - RFP-10 / COR-18	92		