

(March 5, 2026 Board Meeting)

Attachment 2
CO Status Report January 2026

11-187-3F - Addison Creek Channel Improvements, SSA. The contract was awarded on July 13, 2023, with a start date of August 10, 2023, and a contract completion date of August 8, 2026. A time extension (TER-1) in the amount of 297 days was granted, revising the contract completion date to June 1, 2027. Change Order CO-48 is an extra to change the layout of the sanitary lift station in Bellwood due to the size of the control cabinet. Change Order CO-64 is a net extra to increase the width of pavement for an emergency egress from a business and to change the material of the pavement from asphalt to concrete. Change Order CO-65 is a net extra required for furnishing and installing additional fill material and for less excavation and hauling of spoil due to differences between the existing conditions and the cross sections provided in the plans. Change Order CO-66 is an extra for temporary fencing to provide public safety and security of the worksite where pavement removals extended beyond the original fence plan. The project is currently 41 days behind schedule with an estimated final completion date of July 12, 2027.

18-148-3P – Digester Rehabilitation and Gas Piping Replacement Phase II, Stickney Water Reclamation Plant. The contract was awarded on November 16, 2023, with a start date of December 22, 2023. Time extension TER-2 added 139 calendar days to the original project duration and the contract completion date is currently May 7, 2030. Change Order CO-26 is a credit for furnishing and installing three 480V explosion-proof receptacles. These receptacles are not needed, and their circuits did not have a connection in the new 480V explosion-proof distribution panels. The project is currently 303 days behind schedule with an estimated final completion date of March 7, 2031.

19-155-3MR – Boilers 3, 4,5, and MCC Replacement, Stickney Water Reclamation Plant. The contract was awarded on May 4, 2023, with a start date of May 25, 2023, and a contract completion date of November 21, 2025. Change Order CO-10 is for extra work to furnish and install piping to connect two steam traps installed on the temporary boiler steam line to the existing high-pressure condensate return system. The project is currently 725 days behind schedule with an estimated final completion date of November 16, 2027.

08-174-3D – Battery A Improvements and Battery B Installation of Mechanical Mixers, SWRP. The Contract was awarded on December 5, 2024, with a start date of December 31, 2024, and a contract completion date of July 13, 2027. Change Order CO-1 is an extra required to grind down exposed aggregate beyond what was anticipated on final tank trough support arms to achieve the surface profile required for sufficient bonding of the FRP reinforcement system. The project is currently 109 days behind schedule with an estimated final completion date of November 7, 2027.

14-253-5FR, Flood Control Project on Midlothian Creek in Robbins, Illinois.

The contract was awarded on July 11, 2024, with a start date of July 25, 2024. The project reached substantial completion on November 20, 2025. The base contract work, except for some punch list items, is complete. Punch list items are being completed as weather allows. Work for Change Order CO-32 will be completed in the spring. The change order will remove the originally placed granite surface at four of the landings and replace it with concrete pavement. The projected completion date is November 19, 2028, when the maintenance period will conclude.