

ATTACHMENT 2 (FOR JUNE 18, 2015 BOARD MEETING)

04-015-2V, Storeroom Building Expansion, O'Brien WRP. The storeroom building structure is complete. The majority of the work that remains are the utilities for the building and the surrounding pathways, which are being installed at this time. The major delay on this contract was due to change order work for the steam line supports. The contract is expected to be complete in late Summer 2015.