

ATTACHMENT 2 (for August 29, 2013 Board Meeting)

Contract 06-363-3D: Gloria Aitto Majewski Reservoir Repair and Rehabilitation North Service Area This contract was scheduled to be completed May 20, 2013. The overriding reason for this delay is due to the heavy rains during the spring and early summer of 2013. All major field work has been completed; minor punchlist items are all that remain. This contract is estimated to be completed by October 1, 2013.

Contract 08-865-3P: Aeration Tanks and Elevators Rehabilitation This contract was scheduled to be completed December 2012. The main reason for the delay was due to CCO-006 which had temperature sensitive material involved. All field work is completed and we are moving forward with final close-out. We estimate completion by September 2013.