

ATTACHMENT 2 (for May 16, 2013 Board Meeting)

Contract 08-865-3P, Aeration Tanks and Elevators Rehabilitation. This contract was scheduled for completion on December 12, 2012. The majority of the work that is remaining is the air piping replacement at the Kirie Plant that has been delayed due to a necessary change order, CCO-6. This change order involves concrete placement that can only be done in warmer weather. It is estimated that all field work will be completed by July of 2013, and the contract will begin the closeout process thereafter.