

Attachment 3  
Summary Report on Time Extension Requests (TER) Change Orders on Contracts with 5% Contingency Authorized by the Director of Engineering for March 2025

Contract Number	Contract Name	Vendor Name	Description	Time Extension (in Days)	Original Contract Duration	Current Substantial Completion Date
11-187-3F	Addison Creek Channel Improvements, SSA	Judlau Contracting, Inc.	TER 1 Project Delays Through December 1 2024	297	1,095	6/15/2026