

Attachment 1
 Status Report 11-187-3, Addison Creek Channel Improvements, SSA
 January to March 2026

| Contract 11-187-3F, Addison Creek Channel Improvements, SSA, P.O. No. 4000103, Judlau Contracting, Inc. | | | | |
|--|----------------------------|--------------------------------|---|--|
| Change Order Description | Change Order Amount | Original Contract Value | Previous Cumulative Contract Change Orders | Contract Value as of March 31, 2026 |
| COR-64 COR 64 - 8" Concrete Pavement Behind Wall-5 - Gold Room | \$18,632.72 | \$77,297,500.00 | \$1,369,018.16 | \$78,749,494.54 |
| COR-65 Reach 1 - Additional fill between Sta. 263+50 to Sta. 267+00 and between Sta. 280+50 and Sta. 284+50 | \$10,030.54 | \$77,297,500.00 | \$1,387,650.88 | \$78,749,494.54 |
| COR-66 Reach 1 - Remove, Replace, and Add Chain Link Panels, Install Signage in Meadowcreek | \$1,340.62 | \$77,297,500.00 | \$1,397,681.42 | \$78,749,494.54 |
| COR-70 Reach 3 - Melrose Park Request for Gate Restoration (RFI-219) | \$1,980.00 | \$77,297,500.00 | \$1,399,022.04 | \$78,749,494.54 |
| COR-78 UPRR Flagging Allowance Additional Cost Exceeding Allowance Item F | \$50,992.50 | \$77,297,500.00 | \$1,401,002.04 | \$78,749,494.54 |