

Attachment 3
Summary Report on Time Extension Requests (TER) Change Orders on Contracts with 5% Contingency Authorized by the Director of Engineering for May 2022

Contract Number	Contract Name	Vendor Name	Description	Time Extension (in Days)	Original Contract Duration	Current Substantial Completion Date
14-252-5F	Flood Control Project on Natalie Creek in Oak Forest and Midlothian, CSA	IHC Construction Companies, LLC	TER 5 Village Landscape Training	33	730	6/22/2022
			TER 4 RFP-4 Guardrail on 149th	120		
			TER 3 Removal and Replacement of Metal Grating at Pulaski	141		
			TER 2 Kilbourn Ave Unsuitable Soils	74		
			TER 1 Excessive Submittal Review Time	Rejected		