

Attachment 3

Summary Report on Time Extension Requests (TER) Change Orders on Contracts with 5% Contingency Authorized by the Director of Engineering for January 2025

Contract Number	Contract Name	Vendor Name	Description	Time Extension (in Days)	Original Contract Duration	Current Substantial Completion Date
15-069-3D	Rehabilitation of Steel Spandrel Beams of Pump and Blower House, O'Brien Water Reclamation Plant	IHC Construction Companies, LLC	TER 1 - 15-069-3D Delays	409	1,100	5/19/2026