

Attachment 1
Status Report 11-187-3, Addison Creek Channel Improvements, SSA
October to December 2025

Contract 11-187-3F, Addison Creek Channel Improvements, SSA, P.O. No. 4000103, Judlau Contracting, Inc.				
Change Order Description	Change Order Amount	Original Contract Value	Previous Cumulative Contract Change Orders	Contract Value as of December 31, 2025
CO-50 - Reach 1 Removal Additional Tree near Station 272+45 (RFP-32)	\$3,850.00	\$77,297,500.00	\$971,726.38	\$78,666,518.16
CO-51 - Reach 1 -Additional Fill between Sta. 271+50 to Sta. 267+00 (RFI-187 and RFI-190)	\$19,652.16	\$77,297,500.00	\$975,576.38	\$78,666,518.16
CO-49 - Reach 3 UPRR Slope Wall & Fiber Optic Line tie-in with Gabions (RFP 21)	\$10,573.96	\$77,297,500.00	\$995,228.54	\$78,666,518.16
CO-56 - Reach 4 Credit for 8' Wood Fence in Reach 4 (Submittal PKG 228-0 ITEM 243-0)	-\$3,049.20	\$77,297,500.00	\$1,005,802.50	\$78,666,518.16
COR 53 – RFP 27 - Reach 1 - Wall 2- Changes to Piles, Sanitary Sewer & Additional Watermain Work	\$99,239.85	\$77,297,500.00	\$1,002,753.30	\$78,666,518.16
CO-58 - Additional Guardrail in Reach 7 at Kitchener St and Suffolk Ave (RFP 39)	\$7,774.25	\$77,297,500.00	\$1,101,993.15	\$78,666,518.16
CO-48 - RFP-00024 Changes in Lift Station Equipment Pad Layout for Reach 6 (RFI-146)	\$17,237.57	\$77,297,500.00	\$1,109,767.40	\$78,666,518.16
CO-55 - Reach 1 Dead-end Water Main, Hydrant, Road Restoration (RFI-150, RFI153)	\$72,061.79	\$77,297,500.00	\$1,127,004.97	\$78,666,518.16
CO-57 - Wall 1 Winter Protection	\$89,717.68	\$77,297,500.00	\$1,199,066.76	\$78,666,518.16
CO-59 - Demobilization and Remobilize for SPW1	\$67,100.00	\$77,297,500.00	\$1,288,784.44	\$78,666,518.16
CO-61 - Reach 2 - SPW 4 Changes in Pile 15 - RFP 35	\$1,568.18	\$77,297,500.00	\$1,355,884.44	\$78,666,518.16
CO-62 - Reach 1 - Bike Shift at South-end by Division St - RFP 38	-\$720.67	\$77,297,500.00	\$1,357,452.62	\$78,666,518.16
CO-63 - Removal of Pavement and Curb at 45th Avenue in Reach 1 (RFI - 198)	\$12,286.21	\$77,297,500.00	\$1,356,731.95	\$78,666,518.16