

PO No. : 5001115
Tracking No. : ENG091763P
Vendor No. : 6001370

Original Value: 162,232,344.00
Approved Value: 166,350,439.42
Current Value : 166,350,439.42

Change Number	Text	Value	Initiator	Date	File Letter	CR #	Board Approval	Status	Approver	Seq. No.	Charge Number	Object Class
0001	Window Tinting at Laramie Gatehouse	4,840.00	INC	MCJUREC	10/12/2010	0461	002	Approved	UNDEPAERJ	0001	3937431	ENGINEER
0002	Change Size of Steel Casing	12,366.88	INC	MCJUREC	12/07/2010	0733	004	Approved	USPALMC	0001	3937432	MJ_SERVICE
0003	Resolve Conflicts New Storm Sewer Location & Elec Duct Bank	10,917.95	INC	MCJUREC	12/07/2010	0730	011	Approved	USPALMC	0002	3978525	ENGINEER
0004	Delete Effluent Water Piping from Building 31	2,422.20	DEC	MCJUREC	12/23/2010	0912	013	Approved	UNDEPAERJ	0002	3978526	MJ_SERVICE
0005	Expansion joints in Old Control Duct Area 30	262,177.30	INC	MCJUREC	01/11/2011	0873	003	Approved	USPALMC	0003	3991498	ENGINEER
0006	Demolish drying bed # 8 wall	25,934.19	INC	MCJUREC	01/11/2011	0885	006	Approved	USPALMC	0003	3991499	MJ_SERVICE
0007	Change to Piping in WWS RS and Wet Well	14,571.26	INC	MCJUREC	01/31/2011	0962	012	Approved	USPALMC	0004	4006207	ENGINEER
0008	Video Equipment Elimination	685.30	DEC	MCJUREC	02/18/2011	1184	001	Approved	UNDEPAERJ	0004	4006208	MJ_SERVICE
0009	Relocate tie-in point for BW-1	7,686.89	DEC	MCJUREC	03/21/2011	1155	017	Approved	USPALMC	0004	4006207	ENGINEER
0010	Electric to Monorail Hoists	166,066.14	INC	MCJUREC	03/21/2011	1085	009	Approved	USPALMC	0004	4006208	MJ_SERVICE
0011	Exhaust Duct Reroute Area 25	22,556.12	INC	MCJUREC	03/21/2011	1168	021	Approved	USPALMC	0005	4022297	ENGINEER
0012	Post Bldg. Drain Reroute	56,049.96	INC	MCJUREC	03/21/2011	1076	022	Approved	USPALMC	0005	4022298	MJ_SERVICE
0013	Relocate Beam 30B12 in Area 30 South Gallery	1,803.12	INC	MCJUREC	03/21/2011	1303	034	Approved	USPALMC	0006	4040911	ENGINEER
0014	Area 30 Screen Room Pipe Relocation Net Extra	2,649.67	INC	MCJUREC	04/04/2011	1321	025	Approved	UNDEPAERJ	0006	4040912	MJ_SERVICE
0015	Unknown Vitrified Clay Pipe Repair	866.76	INC	MCJUREC	04/04/2011	1300	033	Approved	UNDEPAERJ	0007	4066223	ENGINEER
0016	Lightning arrestors	15,149.20	DEC	MCJUREC	05/06/2011	1176	014	Rejected	USCARINGTONS	0007	4066224	MJ_SERVICE
0017	Correction of Charge Number 0015	866.76	DEC	BOXINU	05/19/2011			Approved	UNDEPAERJ	0008	4074031	ENGINEER
										0008	4074032	MJ_SERVICE
										0009	4096707	ENGINEER
										0009	4096708	MJ_SERVICE
										0010	4105950	ENGINEER
										0010	4105951	MJ_SERVICE

0018	Net Credit; lightning protection system	15,149.20	DEC	BOXJUV	05/19/2011				Approved	USP/ALC	0011	4105941	ENGINEER MJ_SERVICE
0019	Hydrotite Waterstop & Roofing Belt at Area 32	1,741.54	DEC	MCJUREC	05/31/2011	1369	010	X	Approved	USP/ALC	0011	4105942	ENGINEER MJ_SERVICE
0020	OW #4 Alignment	37,437.26	INC	MCJUREC	05/31/2011	1428	024	X	Approved	USP/ALC	0012	4111476	ENGINEER MJ_SERVICE
0021	Install (2) 20" SLP lines deeper	79,591.20	INC	MCJUREC	05/31/2011	1484	020	X	Approved	USP/ALC	0012	4111477	ENGINEER MJ_SERVICE
0022	Factory Acceptance Tests for Electrical Equipment	70,035.05	INC	MCJUREC	05/31/2011	1423	027	X	Approved	USP/ALC	0012	4111476	ENGINEER MJ_SERVICE
0023	Area 29 Light Relocation	2,956.48	INC	MCJUREC	06/08/2011	1647	018		Approved	UNELP/ALC	0012	4111477	ENGINEER MJ_SERVICE
0024	New tie-in location for OW and EW # 7	97,142.89	INC	MCJUREC	06/17/2011	1514	023	X	Approved	USP/ALC	0013	4117308	ENGINEER MJ_SERVICE
0025	Replace Rocking Mechanisms in Central Heat Substation C&S XL	19,696.70	INC	MCJUREC	06/17/2011	1550	052	X	Approved	USP/ALC	0014	4124581	ENGINEER MJ_SERVICE
0026	Double Handling of Spoils on #6 Street and 6th Ave	9,960.90	INC	MCJUREC	07/05/2011	1767	062		Approved	UNELP/ALC	0014	4124582	ENGINEER MJ_SERVICE
0027	Area 25 West CA Ductwork Support	6,669.30	INC	MCJUREC	07/05/2011	1746	057		Approved	UNELP/ALC	0015	4135994	ENGINEER MJ_SERVICE
0028	6th Ave Directional Box Obstruction	8,494.75	INC	MCJUREC	07/12/2011	1798	070		Rejected	USP/ALC	0015	4136005	ENGINEER MJ_SERVICE
0029	Revised Jaranie Gate and Fence Location	2,616.64	DEC	MCJUREC	08/01/2011	1862	041		Approved	USP/ALC	0016	4140548	ENGINEER MJ_SERVICE
0030	Relocate AHU on Sludge Control Building roof	76,779.31	INC	MCJUREC	08/01/2011	1744	019	X	Approved	USP/ALC	0016	4140549	ENGINEER MJ_SERVICE
0031	Add differential relays to Areas 31 and 70	277,220.23	INC	MCJUREC	08/01/2011	1368	026	X	Approved	USP/ALC	0017	4153327	ENGINEER MJ_SERVICE
0032	Maintain Two Sludge Pumps in Service--Area 60	47,968.02	INC	MCJUREC	08/01/2011	1654	035	X	Approved	USP/ALC	0017	4153328	ENGINEER MJ_SERVICE
0033	Provide Soil Testing	56,373.63	INC	MCJUREC	08/01/2011	1628	032	X	Approved	USP/ALC	0017	4153327	ENGINEER MJ_SERVICE
0034	Delete Conduit Seal Fittings at T778 Substation	6,632.92	DEC	MCJUREC	08/16/2011	1605	016	X	Approved	USP/ALC	0017	4153328	ENGINEER MJ_SERVICE
0035	Additional Steel Support for O/A Duct at Area 30/32	2,733.50	INC	MCJUREC	08/16/2011	1655	046	X	Approved	USP/ALC	0018	4164797	ENGINEER MJ_SERVICE
0036	Area 80 Light Poles	10,455.79	INC	MCJUREC	08/16/2011	1801	051	X	Approved	USP/ALC	0018	4164798	ENGINEER MJ_SERVICE
0037	Area 70 Slab Openings	5,556.68	INC	MCJUREC	08/16/2011	1805	064	X	Approved	USP/ALC	0018	4164797	ENGINEER MJ_SERVICE
											0018	4164798	ENGINEER MJ_SERVICE

0038	Utility Conflicts South of Area 30	2,106.64	INC	MCUIREC	08/16/2011	1940	078	Approved	USP/ALC	0018	4164797	ENGINEER MI_SERVICE
0039	Area 27 Emergency Stower/Bypass Station Alarms	5,322.00	INC	MCUIREC	08/16/2011	1650	037	Approved	USP/ALC	0018	4164797	ENGINEER MI_SERVICE
0040	Delete Painting in Area 30	195,283.00	DEC	MCUIREC	09/08/2011	1891	069	Approved	UNELFAUER	0019	4182024	ENGINEER MI_SERVICE
0041	Dial 20" PSD Revised Alignment (50+15 - 62+00)	45,831.18	INC	MCUIREC	09/08/2011	1898	071	Approved	UNELFAUER	0019	4182065	ENGINEER MI_SERVICE
0042	Revised Alignment for EW & OW #3	3,245.43	INC	MCUIREC	09/08/2011	2071	074	Approved	UNELFAUER	0019	4182024	ENGINEER MI_SERVICE
0043	Area 80 Electrical Duct Conflicts	7,094.75	INC	MCUIREC	09/08/2011	2025	075	Approved	UNELFAUER	0019	4182065	ENGINEER MI_SERVICE
0044	Ductwork Revisions in Building 30 and Concentration	11,712.78	INC	MCUIREC	10/03/2011	2003	028	Rejected	UNELFAUER	0020	4203417	ENGINEER MI_SERVICE
0045	Change Elevation of Dial 12" Gravity-Thickened Sludge Lines	88,284.79	INC	MCUIREC	10/03/2011	2026	045	Rejected	UNELFAUER	0020	4203418	ENGINEER MI_SERVICE
0046	14" EW and 16" CTS Alignment Revision	45,674.32	INC	MCUIREC	10/03/2011	1985	059	Rejected	UNELFAUER	0020	4203417	ENGINEER MI_SERVICE
0047	Unknown Pipe and Bollards in Area 80	9,104.95	INC	MCUIREC	10/03/2011	2109	087	Rejected	UNELFAUER	0020	4203418	ENGINEER MI_SERVICE
0048	Steam System Gate Valves	2,109.20	INC	MCUIREC	10/03/2011	1693	056	Rejected	UNELFAUER	0020	4203417	ENGINEER MI_SERVICE
0049	Relocating of Electrical Apparatuses	4,878.29	INC	MCUIREC	10/03/2011	1678	053	Rejected	UNELFAUER	0020	4203418	ENGINEER MI_SERVICE
0050	Revised Alignment for EW & OW #3	3,245.43	INC	MCUIREC	10/03/2011	2071	074	Rejected	UNELFAUER	0020	4203417	ENGINEER MI_SERVICE
0052	Ductwork Revisions in Building 30 and Concentration	11,712.78	INC	MCUIREC	10/31/2011	2003	028	Approved	UNELFAUER	0022	4223217	ENGINEER MI_SERVICE
0053	Change Elevation of Dial 12" Gravity-Thickened Sludge Lines	88,284.79	INC	MCUIREC	10/31/2011	2026	045	Approved	UNELFAUER	0022	4223218	ENGINEER MI_SERVICE
0054	14" EW and 16" CTS Alignment Revision	45,674.32	INC	MCUIREC	10/31/2011	1985	059	Approved	UNELFAUER	0022	4223217	ENGINEER MI_SERVICE
0055	Unknown Pipe and Bollards in Area 80	9,104.95	INC	MCUIREC	10/31/2011	2109	087	Approved	UNELFAUER	0022	4223218	ENGINEER MI_SERVICE
0056	Steam System Gate Valves	2,109.20	INC	MCUIREC	10/31/2011	1693	056	Approved	UNELFAUER	0022	4223217	ENGINEER MI_SERVICE
0057	Relocating of Electrical Apparatuses	4,878.29	INC	MCUIREC	10/31/2011	1678	053	Approved	UNELFAUER	0022	4223218	ENGINEER MI_SERVICE
0058	Unknown Utility by Inconitive Shop	999.11	INC	MCUIREC	10/31/2011	2228	093	Approved	UNELFAUER	0022	4223217	ENGINEER MI_SERVICE

0059	CW #07 Valve Box Extension	170.51	INC	MCUREC	10/31/2011	2253	094	Approved	UNREPAIRED	0022	4223217	ENGINEER MI_SERVICE
0060	Area 60 CTS/TPs Tie-In Discrepancy	8,419.63	INC	MCUREC	10/31/2011	2276	079	Approved	UNREPAIRED	0022	4223218	ENGINEER MI_SERVICE
0061	Area 27 Interior Wall Rail	519.48	DEC	MCUREC	11/07/2011	2271	090	Approved	UNREPAIRED	0023	4228673	ENGINEER MI_SERVICE
0062	Cap 18" DIP Sludge Line NE of Structure 30	8,217.37	INC	MCUREC	12/02/2011	2365	096	Approved	UNREPAIRED	0024	4246564	ENGINEER MI_SERVICE
0063	Area 51 Centrifuge Breaker Failure	6,224.75	INC	MCUREC	12/02/2011	2316	098	Approved	UNREPAIRED	0024	4246565	ENGINEER MI_SERVICE
0064	Additional Excavation & Backfill at C830	2,113.97	INC	MCUREC	12/13/2011	2390	106	Approved	UNREPAIRED	0025	4253611	ENGINEER MI_SERVICE
0065	BW interference near SW corner of RST building	2,538.49	INC	MCUREC	01/09/2012	2517	110	Approved	UNREPAIRED	0026	4274656	ENGINEER MI_SERVICE
0066	Concrete Sidewalk Around Laramie Gate House	4,871.19	INC	MCUREC	01/31/2012	2514	111	Approved	UNREPAIRED	0027	4293280	ENGINEER MI_SERVICE
0067	Pre-Digestion Centrifuge Sludge Line/Sampling Station	8,947.40	INC	MCUREC	01/31/2012	2543	105	Approved	UNREPAIRED	0027	4293281	ENGINEER MI_SERVICE
0068	Area 60 CTS Line Correction	2,926.68	INC	MCUREC	01/31/2012	2564	115	Approved	UNREPAIRED	0027	4293280	ENGINEER MI_SERVICE
0069	Replace Valve on BW-1	4,630.67	INC	MCUREC	02/06/2012	2581	113	Approved	UNREPAIRED	0028	4296368	ENGINEER MI_SERVICE
0070	18" NSS Line Sta 3+30 Cross Unknown Concrete Eroded Util	3,030.68	INC	MCUREC	02/07/2012	2608	095	Rejected	UNREPAIRED	0028	4296369	ENGINEER MI_SERVICE
0071	18" NSS Line Approx Sta 3+60 Cross Unknown Concrete Eroded	3,030.88	INC	MCUREC	02/08/2012	2631	095	Approved	UNREPAIRED	0029	4299396	ENGINEER MI_SERVICE
0072	Delete Bypass Contractors & filters on Area 51 Polymer Meter	21,506.47	DEC	MCUREC	03/01/2012	2532	068	Approved	UNREPAIRED	0029	4299397	ENGINEER MI_SERVICE
0073	Area 51 - Knife Gate Valve Transformers	948.64	DEC	MCUREC	03/01/2012	2574	099	Approved	UNREPAIRED	0030	4300643	ENGINEER MI_SERVICE
0074	DSS - Centrifuge Panel Pressurization - Pressure Switch	23,960.67	INC	MCUREC	03/01/2012	2545	068	Approved	UNREPAIRED	0030	4300644	ENGINEER MI_SERVICE
0075	Asbestos Abatement at the Laramie Gate House	7,087.74	INC	MCUREC	03/01/2012	2675	097	Approved	UNREPAIRED	0031	4318535	ENGINEER MI_SERVICE
0076	Underground Steam Griftlocks Building 30 to North of B Street	2,677.49	INC	MCUREC	03/01/2012	2657	114	Approved	UNREPAIRED	0031	4318536	ENGINEER MI_SERVICE
0077	Delete Area 30 Sump Pump Discharge to Rain Garden	1,859.78	DEC	MCUREC	03/16/2012	2752	118	Approved	UNREPAIRED	0031	4318535	ENGINEER MI_SERVICE
0078	Area 22 Concrete Wall and Curb Under New Aluminum Covers	7,280.11	INC	MCUREC	03/16/2012	2700	112	Approved	UNREPAIRED	0032	4329975	ENGINEER MI_SERVICE

0079	Foundation Wall Interference at CW #3 and BW #3	2,279.53	INC	MCUREC	03/16/2012	2698	116		Approved	UNREPAIRED	0032	4329975	ENGINEER
0080	Polymer Solution Transfer Feed Pump ICs P001&P002	2,762.51	INC	MCUREC	04/02/2012	2798	092		Approved	USPAC	0032	4329976	MI_SERVICE
0081	Area 31 - DC-31-C01	13,912.09	INC	MCUREC	04/02/2012	2807	100	X	Approved	USPAC	0033	4340414	ENGINEER
0082	City Water Tie-ins at Area 30 and B Street	12,638.57	INC	MCUREC	04/02/2012	2809	108	X	Approved	USPAC	0033	4340415	MI_SERVICE
0083	Credit for Pipe Casing under RR tracks for Communications Co	3,535.92	DEC	MCUREC	04/09/2012	2741	005	X	Approved	USPAC	0033	4340414	ENGINEER
0084	Additional Pavement from Post Building Drain Reroute	3,133.61	INC	MCUREC	04/09/2012	2729	043	X	Approved	USPAC	0034	4340415	MI_SERVICE
0085	Area 51 Valve Points	9,521.63	INC	MCUREC	04/09/2012	2699	103	X	Approved	USPAC	0034	4346201	ENGINEER
0086	Install PVC Vent Lines for Process Drains in Area 32	8,946.30	INC	MCUREC	04/17/2012	2845	091		Approved	UNREPAIRED	0034	4346202	MI_SERVICE
0087	Rescind Cmr #2698	2,279.53	DEC	MCUREC	05/01/2012	2881	116		Approved	UNREPAIRED	0035	4354113	ENGINEER
0088	Area 30 Roof Drain Piping and Manhole Conflict	4,370.30	INC	MCUREC	05/01/2012	2868	124		Approved	UNREPAIRED	0035	4354114	MI_SERVICE
0089	Electrical Dirt Bank Revisions under RR tracks	609,935.78	INC	MCUREC	05/08/2012	2832	080	X	Approved	USPAC	0036	4363531	ENGINEER
0090	Area 32 Pipe Gallery Insulated Tipping Slab	11,245.06	DEC	MCUREC	05/31/2012	2838	061	X	Approved	USPAC	0036	4363532	MI_SERVICE
0091	Area 25 - 14" NSS/ Existing Water Line Conflict	4,580.40	INC	MCUREC	06/19/2012	3007	137		Approved	UNREPAIRED	0037	4368772	ENGINEER
0092	D-Blaze Fire Retardant Treated Wood for Use at Area 22	449.46	DEC	MCUREC	07/16/2012	3074	147		Approved	UNREPAIRED	0037	4368773	MI_SERVICE
0093	Area 51 - Existing Vent Piping Clarifications (NW)	2,649.90	INC	MCUREC	07/31/2012	3090	142		Approved	USPAC	0038	4386010	ENGINEER
0094	Area 22 Condensate Pumps	6,846.30	INC	MCUREC	07/31/2012	3083	126		Approved	USPAC	0038	4386011	MI_SERVICE
0095	Branson DCS Related UPS Cabinets	59,948.90	INC	MCUREC	07/31/2012	2871	140	X	Approved	USPAC	0039	4399148	ENGINEER
0096	Area 30 Faston Detail for Closure Plate to Double T Stem	10,098.00	DEC	MCUREC	08/14/2012	3078	138	X	Approved	USPAC	0039	4399149	MI_SERVICE
0097	Area 23 Condensate Pumps	11,433.87	INC	MCUREC	08/14/2012	3084	133	X	Approved	USPAC	0040	4416759	ENGINEER
0098	Gas Detectors at WAS and NS RS	32,196.51	INC	MCUREC	08/14/2012	2994	076	X	Approved	USPAC	0040	4416760	MI_SERVICE

0099	Area 22 Steel Plate at Door 02	509.30	DEC	MCUREC	09/04/2012	3162	146		Approved	UNREPAIRED	0043	4459778	EINKEELG
0100	18" CIS Connection to Existing	34,122.86	INC	MCUREC	09/07/2012	3154	117	X	Approved	USPMLC	0043	4459779	MM_SERVICE
0101	BSD piping changes at Interim IS and Underground WAS modifio	77,345.37	INC	MCUREC	09/07/2012	3183	132	X	Approved	USPMLC	0044	4462684	EINKEELG
0102	Gate Operator Structure for MB-G-01 & 02	13,967.94	INC	MCUREC	10/24/2012	3218	120	X	Approved	USPMLC	0044	4462685	MM_SERVICE
0103	Tank 1 Air Lift Pipe Existing Conditions and Demolition	41,437.87	INC	MCUREC	10/24/2012	3232	130	X	Approved	USPMLC	0044	4462685	EINKEELG
0104	Board Approved meeting of 10/18/2012	55,405.81	INC	BOXKUN	10/30/2012			X	Approved	UNREPAIRED	0045	4507890	MM_SERVICE
0105	Reversal of duplicate entry (0104)	55,405.81	DEC	BOXKUN	11/08/2012				Approved	UNREPAIRED	0046	4514185	EINKEELG
0106	Per 11/01/12 Board Agenda Item 33, File No. 12-1488	20,471.64	INC	BOXKUN	12/03/2012	3292	121		Rejected	USPMLC	0046	4514186	MM_SERVICE
0107	Per 11/01/12 Board Agenda Item 33, File No. 12-1488	596,464.80	INC	BOXKUN	12/03/2012	3292	121	X	Rejected	USPMLC	0047	4522228	EINKEELG
0108	Per 11/01/12 Board Agenda Item 33, File No. 12-1488	20,471.64	INC	BOXKUN	12/03/2012	3292	121	X	Approved	USPMLC	0047	4522228	MM_SERVICE
0109	Per 11/01/12 Board Agenda Item 33, File No. 12-1488	305,000.00	INC	BOXKUN	12/03/2012	3322	143	X	Approved	USPMLC	0048	4536505	EINKEELG
0110	Per 11/01/12 Board Agenda Item 33, File No. 12-1488	270,993.16	INC	BOXKUN	12/03/2012	3311	148	X	Approved	USPMLC	0048	4536506	MM_SERVICE
0111	Per 1/3/13 Board Agenda Item 29, File No. 12-1807.	43,101.43	INC	JAMESJ	01/08/2013	3410	127	X	Approved	UNREPAIRED	0049	4536589	EINKEELG
0112	Per 1/3/13 Board Agenda Item 29, File No. 12-1807.	54,000.00	INC	JAMESJ	01/08/2013	3382	144	X	Approved	UNREPAIRED	0049	4536590	MM_SERVICE
0113	Extra- DTS Eyewash Stower	6,632.42	INC	BOXKUN	02/06/2013	3421	119		Rejected	UNREPAIRED	0050	4536633	EINKEELG
0114	Extra - Area 31 - DTS Eyewash Stower	6,632.42	INC	BOXKUN	02/06/2013	3520	119		Approved	UNREPAIRED	0050	4536634	MM_SERVICE
0115	Extra-Power feed for a heat exchanger	4,179.64	INC	BOXKUN	02/08/2013	3562	160		Approved	UNREPAIRED	0051	4561328	EINKEELG
0116	Per 02/07/13 Agenda Item 35, File No. 13-0079	27,029.99	INC	BOXKUN	02/14/2013			X	Approved	USPMLC	0051	4561329	MM_SERVICE
0117	Per 03/21/2013 Agenda Item 29, File No. 13-0061	24,452.40	INC	BOXKUN	03/15/2013			X	Approved	USPMLC	0051	4561328	EINKEELG
0118	Per 04/18/2013 Agenda Item 23, File No. 13-0377	14,476.95	INC	BOXKUN	04/23/2013	3640	128	X	Rejected	USPMLC	0051	4561329	MM_SERVICE
											0052	4584158	EINKEELG
											0052	4584159	MM_SERVICE
											0053	4584578	EINKEELG
											0053	4584579	MM_SERVICE
											0054	4588934	EINKEELG
											0054	4588935	MM_SERVICE
											0055	4589450	EINKEELG
											0055	4589451	MM_SERVICE
											0056	4607198	EINKEELG
											0056	4607199	MM_SERVICE
											0057	4635281	EINKEELG
											0057	4635282	MM_SERVICE

0119	Per 04/18/2013 Agenda Item 23, File No. 13-0377	84,429.77	INC	BOXKNU	04/23/2013	3647	153	X	Rejected	USP/ALC	0057	4635281	ENGINEER
0120	Per 04/18/2013 Agenda Item 23 File No. 13-0377	14,476.95	INC	BOXKNU	05/02/2013	3640	128	X	Approved	USP/ALC	0057	4635282	MI_SERVICE
0121	Per 04/18/2013 Agenda Item 23 File No. 13-0377	84,429.77	INC	BOXKNU	05/02/2013	3647	153	X	Approved	USP/ALC	0058	4642772	ENGINEER
0122	8/29/2013 Agenda Item 33, File No. 13-0898	64,390.54	INC	BOXKNU	09/17/2013	3840	101	X	Approved	USP/ALC	0058	4642773	MI_SERVICE
0123	8/29/2013 Agenda Item 33, File No. 13-0898	36,228.46	INC	BOXKNU	09/17/2013	3923	164	X	Approved	USP/ALC	0059	4732305	ENGINEER
0124	"Extra"- Area 30 Washer-Compactor 1 & 2 ICP	387,510.05	INC	BOXKNU	10/21/2013	4046	107	X	Approved	USP/ALC	0059	4732306	MI_SERVICE
0125	"Extra"-Drain connection on centrifuge feed header	5,929.48	INC	BOXKNU	11/26/2013			X	Approved	USP/ALC	0060	4760587	ENGINEER
0126	"Extra"-Filling Slidy in Reed Piping B4 Centrifuge Omssealing	9,876.00	INC	BOXKNU	12/05/2013	4189	181		Approved	USP/ALC	0060	4760588	MI_SERVICE
0127	"Extra"- Fling Slidy in Reed Piping B4 Centrifuge Omissions	7,676.00	INC	BOXKNU	12/06/2013	4189	181		Rejected	USP/ALC	0061	4787466	ENGINEER
0128	"Credit"- Area 21 Delate Spray Insulation	2,200.00	INC	BOXKNU	12/09/2013	4179	174		Rejected	USP/ALC	0061	4787467	MI_SERVICE
0129	"Credit"- Area 21 Delate Spray Insulation	2,200.00	DEC	BOXKNU	12/09/2013	4179	174		Approved	USP/ALC	0062	4793431	ENGINEER
0130	"Extra"-Area 30 and 31, DCS Points Relocation	7,334.91	INC	BOXKNU	02/20/2014	4368	172		Approved	USP/ALC	0062	4793432	MI_SERVICE
0131	"Extra"-Area 70 Battery Rack & Eyewash Stover Conflict	2,434.74	INC	BOXKNU	03/20/2014	4517	183		Approved	USP/ALC	0063	4794651	ENGINEER
0132	Per 3/20/2014 Agenda Item 31, File No. 14-0223	33,489.95	INC	BOXKNU	04/02/2014	4215	161	X	Approved	USP/ALC	0063	4794652	MI_SERVICE
0133	"Extra"- Hoist Stop Replacement at Area 30 Monrails	5,129.30	INC	BOXKNU	04/07/2014	4525	185		Approved	USP/ALC	0064	4795007	ENGINEER
0134	Per 5/1/2014 Agenda Item 28, File No. 14-0937	38,760.38	DEC	BOXKNU	05/08/2014	4536	015	X	Rejected	USP/ALC	0064	4795008	MI_SERVICE
0135	Per 5/1/2014 Agenda Item 28, File No. 14-0937	55,810.70	DEC	BOXKNU	05/08/2014	4476	047	X	Rejected	USP/ALC	0065	4795112	ENGINEER
0136	"Extra"- Temperature Control Panel Clarifications	15,090.23	INC	BOXKNU	05/15/2014	4486	177	X	Rejected	USP/ALC	0065	4795113	MI_SERVICE
0137	Extra"- Revised Manhole #1 Tie-in	63,783.61	INC	BOXKNU	05/15/2014	4549	102	X	Rejected	USP/ALC	0066	4843151	ENGINEER
0138	"Extra"- Revise Conduit and Cable Lengths	332,782.92	INC	BOXKNU	05/15/2014	4532	163	X	Rejected	USP/ALC	0066	4843202	MI_SERVICE
									Approved	USP/ALC	0067	4862544	ENGINEER
									Approved	USP/ALC	0067	4862545	MI_SERVICE
									Approved	USP/ALC	0068	4870621	ENGINEER
									Approved	USP/ALC	0068	4870622	MI_SERVICE
									Rejected	USP/ALC	0069	4873120	ENGINEER
									Rejected	USP/ALC	0069	4873121	MI_SERVICE
									Rejected	USP/ALC	0070	4896225	ENGINEER
									Rejected	USP/ALC	0070	4896226	MI_SERVICE
									Rejected	USP/ALC	0070	4896225	ENGINEER
									Rejected	USP/ALC	0070	4896226	MI_SERVICE
									Rejected	USP/ALC	0071	4901420	ENGINEER
									Rejected	USP/ALC	0071	4901421	MI_SERVICE
									Rejected	USP/ALC	0071	4901420	ENGINEER
									Rejected	USP/ALC	0071	4901421	MI_SERVICE
									Rejected	USP/ALC	0071	4901420	ENGINEER
									Rejected	USP/ALC	0071	4901421	MI_SERVICE

0139	Credit-Delete Protective Coatings Gravity Thickening Tanks	55,810.70	DEC	BOXKUNJ	05/16/2014	4476	047	X	Approved	USP/MC	0072	4902005	ENGINEER
0140	Credit-ESI on Trailer Area Electrical Charges	38,760.38	DEC	BOXKUNJ	05/16/2014	4536	015	X	Approved	USP/MC	0072	4902006	M/_SERVICE
0141	Extra-Temperature Control Panel Clarifications	15,090.23	INC	BOXKUNJ	05/16/2014	4486	177	X	Approved	USP/MC	0072	4902005	ENGINEER
0142	Extra-Revised Manhole	63,783.61	INC	BOXKUNJ	05/16/2014	4549	102	X	Approved	USP/MC	0072	4902006	M/_SERVICE
0143	Extra-Revise Credit/Cable Lengths SW Preliminary Tanks	332,782.92	INC	BOXKUNJ	05/16/2014	4532	163	X	Approved	USP/MC	0072	4902005	ENGINEER
0144	"Extra"-Replace Motor Overloads at Digester Feed Pumps 2-5	6,162.33	INC	BOXKUNJ	05/20/2014	4625	190		Approved	UNEMP/PERU	0072	4902006	M/_SERVICE
0145	"Extra"-PIT Size Change at Area 24	4,426.15	INC	BOXKUNJ	06/10/2014	4573	188	X	Approved	USP/MC	0073	4903829	ENGINEER
0146	"Extra"-Add BW strainers to BS in 22,23, and 24	18,689.00	INC	BOXKUNJ	06/10/2014	4627	189	X	Approved	USP/MC	0074	4918000	M/_SERVICE
0147	"Credit"-Delete Demolition of 24" Sludge Line	12,094.23	DEC	BOXKUNJ	07/10/2014	4811	184		Rejected	USBORRINGTONS	0074	4918001	ENGINEER
											0075	4935079	M/_SERVICE
											0075	4935080	M/_SERVICE