



Metropolitan Water Reclamation District of Greater Chicago

100 East Erie Street
Chicago, IL 60611

Legislation Details (With Text)

File #: 15-0574 **Version:** 1

Type: Agenda Item **Status:** Adopted

File created: 5/21/2015 **In control:** Procurement Committee

On agenda: 6/4/2015 **Final action:** 6/4/2015

Title: Authority to decrease Contract 06-212-3M Calumet TARP Pumping Station Improvements, Calumet Water Reclamation Plant, to Sollitt/Sachi/Alworth JV in an amount of \$17,000.00, from an amount of \$35,121,983.00, to an amount not to exceed \$35,104,983.00, Account 401-50000-645600, Purchase Order 5001404

Sponsors:

Indexes:

Code sections:

Attachments: 1. CO 06-212-3M, BM 6-4-15.pdf

Date	Ver.	Action By	Action	Result
6/4/2015	1	Board of Commissioners	Approved	Pass
6/4/2015	1	Committee of the Whole	Recommended	Pass

TRANSMITTAL LETTER FOR BOARD MEETING OF JUNE 4, 2015

COMMITTEE ON PROCUREMENT

Mr. David St. Pierre, Executive Director

Authority to decrease Contract 06-212-3M Calumet TARP Pumping Station Improvements, Calumet Water Reclamation Plant, to Sollitt/Sachi/Alworth JV in an amount of \$17,000.00, from an amount of \$35,121,983.00, to an amount not to exceed \$35,104,983.00, Account 401-50000-645600, Purchase Order 5001404

Dear Sir:

On May 2, 2013, the Board of Commissioners authorized the Director of Procurement and Materials Management to award Contract 06-212-3M Calumet TARP Pumping Station Improvements, Calumet Water Reclamation Plant, to Sollitt/Sachi/Alworth JV, in an amount not to exceed \$35,067,000.00. The scheduled contract completion date is May 19, 2018.

As of May 22, 2015, the attached list of change orders has been approved. The effect of these change orders resulted in an increase in an amount of \$54,983.00 from the original amount awarded of \$35,067,000.00. The current contract value is \$35,121,983.00. The prior approved change orders reflect a 0.16% increase to the original contract value.

This contract includes installation of six pump, motor and variable frequency drive (VFD) systems at the TARP Pumping Station at the Calumet Water Reclamation Plant. Power quality meters were specified for each of the six VFDs; however, the VFD manufacturer stated during submittal review stage that the meters are not required for proper operation of the VFDs. Therefore, the meters are not necessary and will be eliminated for the project. The contractor submitted a revised cost proposal (CCO-015) for a credit in the amount of \$17,000.00. The engineer reviewed the proposal, found it to be reasonable, and stated via correspondence

405, that the Engineering Department would recommend its approval.

This change order is in compliance with the Illinois Criminal Code since the change is germane to the contract.

It is hereby recommended that the Board of Commissioners authorize the Director of Procurement and Materials Management to execute a change order to decrease Contract 06-212-3M in an amount of \$17,000.00 (0.05% of the current contract value), from an amount of \$35,121,983.00, to an amount not to exceed \$35,104,983.00.

Funds will be restored to Account 401-50000-645600.

Requested, Catherine A. O'Connor, Director of Engineering, MVL:GG

Recommended, Darlene A. LoCascio, Director of Procurement and Materials Management

Respectfully Submitted, Barbara J. McGowan, Chairman Committee on Procurement

Disposition of this agenda item will be documented in the official Regular Board Meeting Minutes of the Board of Commissioners for June 4, 2015

Attachment